



New Haven Union Station Capital Projects Status Report – July 22, 2024

Project Number	Project Name	Status	Next Action
23-009	SOGR Garage	Design is nearing completion.	Integrate new “front-end” requirements related to the capital funding agreement. Distribute draft bid documents for final review.
23-020	SOGR Building	Design is nearing completion.	Integrate new “front-end” requirements related to the capital funding agreement. Distribute draft bid documents for final review.
23-051	Enabling Project – Phase 1	Reviewed proposals and prepared comparison summary of the two proposals that were received. OC conducted interviews with the proposers.	Select the consultant, and prepare design agreement for review and approval by the OC.
23-054	Interior Wayfinding	Progress design submittal being reviewed. Sample signs are being manufactured.	Obtain review comments on progress design submittal. Review sample signs once manufactured and in place.
24-001	Condition Surveys	Reports were presented at May OC meeting.	Determine projects for advancement based on funding availability.
Work by others:			
20-021	Amtrak Ticket Window Modifications	Amtrak producing submittals for new contractor.	Amtrak to provide required project documents information.
23-043	NHPA 2 nd Floor East Office Fit-out	Design is in progress.	Submit design for review by CTDOT once ready.